

**NPA 226/519 RELIEF
(Implementation of New Overlay NPA 548)**

**NETWORK IMPLEMENTATION TASK FORCE (NITF)
FINAL PROGRESS REPORT TO THE RELIEF PLANNING COMMITTEE (RPC)
7 July 2016**

INTRODUCTION

This FINAL NITF Progress Report is submitted to the Relief Planning Committee (RPC) and CRTC staff for NPA 226/519 as required under Telecom Decision CRTC 2014-338.

The objectives of the Network Implementation Plan (NIP) are as follows:

1. Implement all necessary network modifications for the introduction of new NPA Code 548 in the NPA 226/519 area.

The NPA Relief Implementation Plan (RIP) requires periodic progress reports by each Telecommunications Service Provider (TSP) operating in the NPA and by the Network Implementation Task Forces (NITF) established for each NPA relief project.

The Relief Implementation Plan Schedule indicates that the Final Progress Reports are required as follows:

	ITEM	PRIME	START	END
50	TSPs submit Final Progress Report to NITF and CATF	TSPs	4-Jun-2016	18-Jun-2016
51	NITF and CATF develop & submit Final Progress Report to RPC	NITF & CATF	18-Jun-2016	3-Jul-2016
52	RPC submits Final Progress Report to CISC/CRTC	RPC	3-Jul-2016	17-Jul-2016

CARRIER PROGRESS REPORTS

Attached to this NITF Progress Report are the individual Progress Reports submitted by the following Carriers (CO Code Holders):

- Allstream
- Bell Canada (including Bell Mobility)
- Bragg Communications Inc. (Eastlink, including Amtelecom and People's Tel)
- Brooke Telecom Co-operative Limited
- Bruce Municipal Telephone Systems
- Comwave Networks
- Distributel Communications Limited
- Execulink Telecom Inc.
- Fibernetics Corporation
- Gosfield North Communications Co-operative Ltd.
- Hay Communications Co-operative Ltd.

- Huron Telecommunications Co-operative Ltd.
- InnSysVoice Corp
- Iristel
- Managed Network Systems Inc. (MNSi)
- Primus Telecommunications Canada Inc.
- Quadro Communications Co-operative Ltd.
- Rogers Communications
- TekSavvy Solutions Inc.
- TELUS (TELUS Mobility and TELUS Integrated Communications)
- Tuckersmith Communications Co-operative Ltd.
- Wightman Communications Limited
- WIND Mobile Corp.

The known TSPs that did not submit a progress report to the NITF are:

- ISP Telecom
- Mornington Communications Co-operative Ltd.
- Telephone Navigata-Westel Communicaiton Inc
- YAK Communications (Canada) Corp.

NETWORK IMPLEMENTATION PLAN PROGRESS

The NITF has followed the schedule in the RIP for this NPA (see Attachment 1). All network implementation activities have been implemented in accordance with the schedule contained in the Relief Implementation Plan (RIP).

The NITF reports that no major problems were identified by TSPs during the implementation of relief of NPA 226/519.

However, the NITF advises that there are several known TSPs that did not submit a progress report to the NITF. It is expected that those TSPs will submit their reports directly to the CRTC.

Submitted by:

Laurie Bowie
Chair NITF

REVISED RELIEF IMPLEMENTATION SCHEDULE
(for a Distributed Overlay of new NPA 548 over NPA 226/519)

Item	Task or Event	Prime	Start	End
1	CNA identifies NPA exhaust and notifies by e-mail CRTC staff, CSCN, North American Numbering Plan Administration (NANPA) & CISC that the NPA will exhaust within 72 months	CNA		10-Apr-2012
2	CNA conducts R-NRUF & releases results	CNA	8-Aug-2011	5-Oct-2012
3	CRTC issues Telecom Notice of Consultation regarding establishment of an ad hoc Relief Planning Committee (RPC)	CRTC	5-Oct-2012	29-Nov-2012
4	CNA announces the date for the initial NPA Relief Planning face-to-face meeting & requests contributions	CNA	28-Feb-2013	28-Feb-2013
5	CNA develops and distributes the IPD to the RPC	CNA	5 Oct-2012	28-Feb 2013
6	RPC participants review the IPD & submit contributions to the RPC	RPC	28-Feb 2013	2-Apr-2013
7	CNA chairs initial RPC meeting to start development of the Planning Document (PD), Relief Implementation Plan (RIP) & Planning Letter (PL), & schedules future meetings/conference calls	CNA, RPC	16-Apr-2013	17-Apr-2013
8	CNA chairs subsequent RPC meetings/conference calls to finalize the PD and RIP	CNA, RPC	17-Apr-2013	9-May-2013
9	CNA forwards the PD to the CISC and CRTC for approval	CNA	9-May-2013	17-May-2013
10	Special Types of Telecommunications Service Users (9-1-1 Public Safety Answering Points (PSAPs), alarm companies, Internet Service Providers (ISPs), paging companies, etc.) to identify any concerns to the RPC & CRTC	Special Users		17-May-2013
11	CRTC issues Telecom Decision approving the Relief Method, Relief Date, New NPA & directs the RPC to develop the Relief Implementation Plan (RIP)	CRTC	17-May-2013	30-Oct-2013
12	CNA obtains relief NPA from NANPA	CNA	30-Oct-2013	14-Nov-2013
13	CNA holds RPC meetings to create Consumer Awareness and Network Implementation Task Forces (NITF) and the RPC revises the RIP to reflect the approved Relief Date	CNA, RPC	30-Oct-2013	26-Nov-2013
14	CNA forwards the RIP to the CISC and CRTC for approval	CNA	26-Nov-2013	29-Nov-2013
15	CRTC issues Telecom Decision approving the RIP	CRTC	29-Nov-2013	29-Mar-2014
16	Task Forces, Telecommunications Service Providers (TSPs) and users implement relief (starts at CRTC approval of Relief Method & Date and ends on Relief Date)	TSPs	30-Oct-2013	4-Jun-2016
17	CNA holds RPC meetings to reach agreement on deferral of Relief Date and development of revised Relief Implementation Plan	CNA, RPC	2-Apr-2014	21-Apr-2014

Attachment 1

Item	Task or Event	Prime	Start	End
18	CNA forwards the revised RIP to the CISC and CRTC for approval	CNA	30-Apr-2014	14-May-2014
19	CRTC issues Telecom Decision approving the revised RIP	CRTC	14-May-2014	30-Jun-2014
20	All TSPs to develop and file individual consumer awareness programs with the CRTC (may be done collectively by the Telecommunications Alliance)	TSPs	30-Jun-2014	30-Sep-2014
21	CNA issues media release (in coordination with the Telecommunications Alliance)	CNA	30-Jun-2014	30-Sep-2014
22	CNA submits the revised PL to NANPA	CNA		30-Sep-2014
23	NANPA receives and posts the revised PL to the NANPA website (within 2 weeks of receipt from the CNA)	NANPA	30-Sep-2014	14-Oct-2014
24	All TSPs implement consumer awareness activities (starts on filing of Consumer Awareness Programs with the CRTC and is completed on the Relief Date)	TSPs	30-Sep-2014	4-Jun-2016
25	All TSPs to notify all customers (residence, business & special customers) of the new NPA	TSPs	30-Sep-2014	4-Jun-2015
26	TSPs to submit Progress Report #1 to NITF and Consumer Awareness Task Force (CATF) (starts after completion date for all TSPs to notify their customers and requires 2 weeks)	TSPs	4-Jun-2015	18-Jun-2015
27	NITF and CATF develop & submit Progress Report #1 to the RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	18-Jun-2015	4-Jul-2015
28	The RPC submits Progress Report #1 to CISC/CRTC (linked to NITF and CATF reports)	RPC	7-Jul-2015	21-Jul-2015
29	iconectiv TRA database updates to add Exchanges to new overlay NPA (starts on the date that the PL is posted to the NANPA web site and must be completed by 6 months prior to the beginning of Inter-Carrier testing)	iconectiv TRA	14-Oct-2014	4-Sep-2015
30	All Telecommunications Service Providers and Telecommunications Service Users (including Special Users 9-1-1 PSAPs, alarm companies, ISPs, paging companies, payphone providers, etc.) to implement changes to their telecom equipment & systems to accommodate the new NPA (starts upon CRTC approval of RIP and ends on the Relief Date)	Telecom Service Users	30-Jun-2014	4-Jun-2016
31	Payphone Providers Reprogram Payphones (starts upon CRTC approval of the RIP and ends on the Relief Date)	Payphone Providers	30-Jun-2014	4-Jun-2016

Attachment 1

Item	Task or Event	Prime	Start	End
32	TSPs and database owners/operators to modify systems and industry databases (starts on CRTC approval of the RIP and ends on the Relief Date)	TSPs & Database Owners	30-Jun-2014	4-Jun-2016
33	Operator Services & Directory Assistance Readiness (starts on CRTC approval of the RIP and ends on the Relief Date)	TSPs	30-Jun-2014	4-Jun-2016
34	Directory Publisher Readiness for relief (ability to identify the NPA in telephone numbers in the directory published after the new NPA is activated) (starts upon CRTC approval of the RIP and ends on the Relief Date)	Directory Publishers	30-Jun-2014	4-Jun-2016
35	9-1-1 Systems and Databases Readiness (starts on CRTC approval of the RIP and ends on the Relief Date)	PSAPS, 9-1-1 Service Providers & TSPs	30-Jun-2014	4-Jun-2016
36	Network Systems & Equipment Readiness (starts on CRTC approval of the RIP and ends on the Relief Date)	TSPs	30-Jun-2014	4-Jun-2016
37	Service Order & Business System Readiness (starts on CRTC approval of the RIP and ends on the Relief Date)	TSPs	30-Jun-2014	4-Jun-2016
38	International Gateway Switch Translations Readiness for new NPA (starts on CRTC approval of the RIP and ends on the Relief Date)	Int'l TSPs	30-Jun-2014	4-Jun-2016
39	Canadian Local Number Portability Consortium (CLNPC) Database Readiness for new NPA (starts on CRTC approval of the RIP and ends on the Relief Date)	CLNPC & NPAC	30-Jun-2014	4-Jun-2016
40	Toll Free SMS Database Readiness for new NPA (starts on CRTC approval of the RIP and ends on the Relief Date)	Toll TSPs	30-Jun-2014	4-Jun-2016
41	TSPs apply for Test CO Codes in new NPA (applications may be submitted no more than 6 months and no less than 66 days prior to the start date for the Inter-Carrier Testing Period) (Section 7.16.4 Canadian RP GL)	TSPs	4-Sep-2015	29-Dec-2015
42	Develop Inter-Carrier Network Test Plans and prepare for testing (individual TSPs to make arrangements in accordance with interconnection agreements) (may start upon CRTC approval of the RIP and must be completed by start date for the Inter-Carrier Testing Period)	NITF & TSPs	30-Jun-2014	4-Mar-2016
43	All international and domestic TSPs must activate the new NPA in their networks by the start date for the Inter-Carrier Testing Period	TSPs		4-Mar-2016
44	Activation date for new NPA Test CO Codes and Test Numbers in the network must be completed by the start date for the Inter-Carrier Testing Period	TSPs		4-Mar-2016
45	Inter-Carrier Testing Period (subject to Inter-Carrier Network Test Plans)	NITF & TSPs	4-Mar-2016	4-Jul-2016
46	TSPs to submit Progress Report #2 to NITF and CATF (starts on commencement of Inter-Carrier Testing Period)	TSPs	4-Mar-2016	18-Mar-2016

Attachment 1

Item	Task or Event	Prime	Start	End
47	NITF and CATF develop & submit Progress Report #2 to the RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	18-Mar-2016	1-Apr-2016
48	The RPC submits Progress Report #2 to CISC/CRTC (linked to NITF and CATF reports)	RPC	1-Apr-2016	15-Apr-2016
49	Relief Date (earliest date when CO Codes in new NPA may be activated)			4-Jun-2016
50	TSPs submit Final Report to CATF and NITF (starts on the Relief Date and provides 2 weeks for preparation & submission)	TSPs	4-Jun-2016	18-Jun-2016
51	NITF and CATF develop & submit Final Progress Report to the RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	18-Jun-2016	3-Jul-2016
52	The RPC submits Final Progress Report to CISC/CRTC (linked to NITF and CATF reports)	RPC	3-Jul-2016	17-Jul-2016
53	TSPs disconnect Test Codes & Numbers, and submit Part 1 form to return Test Codes (starts 1 month after Relief Date and allows 1 month for completion)	TSPs	4-Jul-2016	3-Aug-2016



**PROGRESS REPORT #3 TO THE NETWORK IMPLEMENTATION TASK FORCE
(NITF)
NPA 519/226**

Allstream submits this third progress report to the NITF to provide an update on the status of its activities for the implementation of the new Distributed Overlay NPA 548

Allstream has followed the schedule in the Relief Implementation Plan (RIP) for the NPA 548 Distributed Overlay of NPA's 519/226. Allstream will remove its 548 810 TEST and BILL numbers between July 4th and August 3rd 2016 as outlined in the RIP. We did not experience any issues meeting the implementation date of June 4th 2016 as scheduled in the RIP.

Kevin McGouran
MTS Allstream



Bell Canada & Bell Mobility

NPA 226/519 Relief
FINAL PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)
(Implementation of NPA Code 548 Overlay)
16 June 2016

PROGRESS REPORT

Bell Canada & Bell Mobility (Bell) submit this Progress Report to the NITF with the understanding that it will be attached to the NITF Progress Report to the Relief Planning Committee (RPC).

This progress report provides an update on the status of activities to implement the new overlay NPA Code 548 in the Numbering Plan Area (NPA) currently served by NPA Codes 226 and 519.

Bell reports that all network activities have been successfully implemented in accordance with the schedule contained in the RIP. This includes the implementation of the new NPA Code 548 effective on 4 June 2016.

Test Numbers and CO Codes will be terminated following the end date of the inter-carrier testing period on 4 July 2016.

Laurie Bowie
Specialist – Network Provisioning
Voice Network Services
Bell Canada



Ms. Bowie,

Please accept this letter as final progress report to NPA 519/226 Relief NITF.

Bragg Communications Inc. reports that network implementation activities have been completed in accordance with the schedule outlined in the RIP. Bragg has no concerns related to introduction of new NPA 548.

Regards,

Kim Brown
Carrier Services Manager
Bragg Communications Inc.



3241 Park St.
Inwood Ontario
N0N 1K0

June 16, 2016

**Final Progress Report to the NPA 226/519 Network Implementation
Task Force (NITF)**

Brooke Telecom submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Regards,

Jim Janssens
General Manager



ADMINISTRATION CENTRE
PO Box 80
3145 Highway 21 North
Tiverton, Ontario N0G 2T0
Tel: 519 368-2000
1-866-517-2000

June 20, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Bruce Telecom submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Bryan Guest
Manager of Network & Support

c.c. Glen Brown, Leidos - browne@leidos.ca
Laurie Bowie, NITF - laurie.bowie@bell.ca



Comwave Networks Inc.
61 Wildcat Road
Toronto, ON
M1J 2P5

June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Comwave submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Albert Yin
Comwave Networks Inc.

Priyesh Modi – Sr. Project Manager

61 Wildcat Road • Toronto • Ontario • M3J 2P5 • t 416.663.9700



Distributel Communications Limited
300 - 177 Nepean Street
Ottawa ON
K2P 0B4

June 16, 2016

Final Progress Report to the NPA 226/519 relief (548) Network Implementation Task Force (NITF)

Distributel Communications Limited (Distributel) submits this final progress report to the Network Implementation Task Force (NITF) to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226/519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sarah Reilly
Distributel Communications Limited



Erik Zweers | Operations Manager
email: erik.zweers@execulink.com
tel: 519.456.7242
1127 Ridgeway Rd, Woodstock, ON N4V 1E3
1.877.EXECULINK | www.execulink.ca

June 19, 2016

RE: Final Report to the Network Implementation Task Force (NITF) Regarding NPA 226/519 Overlay

ATTN: Ms. Laurie Bowie – Chair – NPA 226/519 NITF

We have tested calling the test numbers for Bell Canada and Allstream. TELUS Mobility for Brantford did not play the expected message, but we were able to place calls.

The new NPA 548 has been successfully implemented in our network.

Erik Zweers
Operations Manager

From: Rick Schleichauf [<mailto:rschleichauf@corp.fibernetics.ca>]
Sent: Thursday, June 16, 2016 8:12 AM
To: Bowie, Laurie (N272788)
Subject: RE: 519 Overlay- Final CRTC Progress report

Laurie Bowie, Chair – NPA 226/519 NITF

Fibernetics Corporation has completed all network activities for the NPA 226/519 overlay project.

Regards,

Rick Schleichauf
VP – Regulatory Affairs and Carrier Relations
Fibernetics Corporation
605 Boxwood Drive
Cambridge, ON, N3E 1A5
519.489.6700 x 629


www.fibernetics.ca



519-839-4734 | www.gosfieldtel.ca

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Gosfield North Communications submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Dan Tremblay
Gosfield North Communications.



Final Progress Report
NPA 548 Overlay for 226/519 Relief

Hay Communications would like to report that network implementation for NPA 548 overlay has been implemented according to the schedule contained in the Relief Implementation Plan (RIP).

Hay Communications would like to report that no major problems were identified during the implementation of NPA 548 overlay for 226/519 relief.

Regards,

Jesse Gingerich
Central Office Supervisor
Hay Communications

P.O. Box 99
72863 Blind Line
Zurich, ON, N0M 2T0

T+ 519.236.4331
F+ 519.236.7776
E+ hay@hay.net



Box 220, 60 Queen St., Ripley, Ontario, N0G 2R0

June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

HuronTel submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Regards,

Glenn Grubb
General Manager



Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

InnSysVoice Corp submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Yours Truly,

InnSysVoice Corp.

A handwritten signature in black ink, appearing to read 'A. Prapaharan', with a small mark to the right.

Per: Prapaharan Gunapalasingam
President and Chief Executive Officer



June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Iristel Inc. (Iristel) submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Regards,

Michelle Preda

--



Direct: +1-416-800-0032
Fax: +1-647-977-1049
Email: regulatory@iristel.ca
Web: www.iristel.ca

**675 COCHRANE DRIVE | 6TH FLOOR, EAST TOWER | MARKHAM, ONT L3R 0B8 CANADA
p. +1 (416) 800-4747 | f. +1 (416) 800-7931 | WWW.IRISTEL.COM**

From: Clayton Zekelman [mailto:clayton@MNSi.Net]
Sent: Thursday, June 16, 2016 5:42 PM
To: Bowie, Laurie (N272788)
Subject: Re: NPA 226/519 Final NITF Report

Managed Network Systems Inc. has no concerns or issues with the implementation of the new 548 NPA.

We have completed the implementation of the new NPA.

Clayton Zekelman



June 15, 2016

Mr. Brown,

Please accept this letter as final progress report to NITF required in the NPA 226/519 Relief Implementation Plan (RIP).

Primus Management ULC reports that Primus implemented necessary modifications on our network to add new NPA code 548 in the NPA 226/519 area and completed without issue.

Regards,
Austin He
Network Planning Analyst,
Primus Management ULC

Primus Management ULC
5343 Dundas St. West, Suite 400, Toronto, Ontario M9B 6K5 Canada
Tel: 416-236-3636, 1-800-321-4028, Fax: 416-236-7391, www.primustel.ca



June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Quadro Communications Co-operative Inc. (Quadro) submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Barry Stone
Central Office Manger
Quadro Communications Co-operative Inc.



June 16, 2016

FINAL PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE

NPA 226/519

Rogers submits this progress report to the NITF to provide an update on the status of its activities to implement the new overlay NPA 548.

Rogers has completed the required activities as part of the Relief Implementation Plan (RIP) for NPAs 226/519. The Company advises that all activities were implemented in accordance with the described schedule of NITF activities identified in the Relief Implementation Plan.

Prepared by – Jean Michel Dupuis, Senior Public Services Specialist



TekSavvy Solutions Inc.
800 Richmond St
Chatham, ON
N7M 5J5

June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

TekSavvy Solutions Inc. (TekSavvy) submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Regards,

Diane Dolan
TekSavvy Solutions Inc.



TELUS Mobility and TELUS Integrated Communications

PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)

NPA 226/519 Relief

(Implementation of new NPA 548 as a Distributed Overlay on NPA 226/519)

16 June 2016

FINAL PROGRESS REPORT

TELUS (TELUS Mobility & TELUS Integrated Communications) submits this Progress Report to the NITF with the understanding that it will be attached to the NITF Progress Report to the Relief Planning Committee (RPC).

This Final progress report provides an update on the status of activities to implement new area code 548 in the Numbering Plan Area (NPA) currently served by area codes 226 and 519 in southwestern Ontario.

TELUS reports that all required network implementation activities have been successfully completed in accordance with the schedule identified in the Relief Implementation Plan (RIP).

Olena Bilozerska
Network Planning Manager
TELUS



June 17, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Tuckersmith Communications Co-operative Ltd. submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Rob Van Aaken
General Manager



June 16, 2016

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

Wightman Telecom Ltd. submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Regards,

Kolos Guban
Controller

Final Progress Report to the NPA 226/519 Network Implementation Task Force (NITF)

WIND Mobile Corp submits this final progress report to the Network Implementation Task Force to provide an update on the implementation of the new overlay NPA Code 548 for the region currently served by NPA Codes 226 and 519.

The new NPA 548 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Sincerely,

Amie deHoop
WIND Mobile Corp