

**NPA 289/905 RELIEF
(Implementation of New Overlay NPA 365)**

**FINAL
NETWORK IMPLEMENTATION TASK FORCE (NITF)
FINAL PROGRESS REPORT TO THE RELIEF PLANNING COMMITTEE (RPC)
19 April 2013**

INTRODUCTION

This NITF Progress Report is submitted to the Relief Planning Committee (RPC) and CRTC staff for NPA 289/905 as required under Telecom Decisions CRTC 2010-213 and CRTC 2010-481.

The objectives of the Network Implementation Plan (NIP) are as follows:

1. Implement all necessary network modifications for the introduction of new NPA Code 365 in the NPA 289/905 area.
2. Lay the foundation for seamless addition of new NPAs in the future in the NPA 289/365/905 area.

The NPA Relief Implementation Plan (RIP) requires periodic progress reports by each Telecommunications Service Provider (TSP) operating in the NPA and by the Network Implementation Task Forces (NITF) established for each NPA relief project.

The Relief Implementation Plan Schedule indicates that the following Final Progress Report is required:

	ITEM	PRIME	START	END
40	TSPs submit Final Progress Report to NITF and CATF	TSPs	25 Mar 2013	8 Apr 2013
41	NITF and CATF develop & submit Final Progress Report to RPC	NITF & CATF	8 Apr 2013	22 Apr 2013
42	RPC submits Final Progress Report to CISC/CRTC	RPC	22 Apr 2013	6 May 2013

CARRIER PROGRESS REPORTS

Attached to this NITF Progress Report are the individual Progress Reports submitted by the following Carriers (CO Code Holders):

- Bell Canada (including Bell Mobility)
- Comwave Networks Inc
- Distributel Communications Limited
- Execulink Telecom
- Fibernetics Corporation
- Globalive Wireless Management
- Iristel Inc

- MTS Allstream
- Public Mobile Incorporated
- Rogers Communications Partnership and FIDO Solutions Inc.
- TELUS (including TELUS Mobility and TELUS Integrated Communications)

The known TSPs that did not submit a progress report to the NITF are:

- FlexITy Solutions Inc
- Globility Communications Corporation
- ISP Telecom
- Managed Network Systems Inc (MNSI)
- Shaw Telecom
- Telnet Communications
- YAK Communications

NETWORK IMPLEMENTATION PLAN PROGRESS

The NITF has followed the schedule in the RIP for this NPA (see Attachment 1). All network implementation activities have been implemented according to the schedule contained in the Relief Implementation Plan (RIP).

The NITF reports that no major problems were identified by TSPs during the implementation of relief for NPAs 289/905. The NITF also advises that, per the RIP, all TSPs will ensure that Test CO Codes and numbers will be terminated by 25 May 2014.

However, the NITF advises that there are several known TSPs that did not submit a progress report to the NITF. It is expected that those TSPs will submit their reports directly to the CRTC.

Submitted by:

Laurie Bowie
Co-Chair NITF

**NPA 289/905 Relief
(Implementation of Overlay NPA 365)**

	ITEM	PRIME	START	END
1	CNA identifies NPA exhaust and notifies CRTC staff, CSCN, NANPA & CISC	CNA	23 Mar 2009	23 Mar 2009
2	CNA conducts first R-NRUF (June 2009 R-NRUF)	CNA	23 Mar 2009	June 2009
3	CRTC issues Telecom Notice of Consultation regarding RPC Ad Hoc CISC and Interested Parties list	CRTC		28 May 2009
4	CNA develops and distributes IPD to RPC	CNA	23 Mar 2009	23 Sept 2009
5	CNA holds initial RPC meeting to review NPA 289/905 situation, relief planning process, IPD, create CATF and NITF, and commence development of Planning Document (PD), and Relief Implementation Plan (RIP)	CNA	26 Oct 2009	27 Oct 2009
6	CNA chairs subsequent RPC meetings & conference calls to finalize PD, & RIP	CNA RPC	28 Oct 2009	30 Nov 2009
7	CNA submits PD, & RIP to the CISC and CRTC for approval	CNA		30 Nov 2009
8	Special Types of Telecommunications Service Users (911 PSAPs, N11 call center operators, alarm companies, ISPs, paging companies, etc.) to identify any concerns regarding relief to CRTC	Special Users	28 May 2009	30 Nov 2009
9	CRTC issues Telecom Decision approving Relief Method, Relief Date and RIP	CRTC		13 April 2010
10	RPC develops and submits revised RIP to the Commission	RPC	13 April 2010	28 May 2010
11	CRTC issues Telecom Decision approving revised RIP	CRTC	28 May 2010	27 Aug 2010
12	RPC develops Planning Letter (PL)	RPC	27 Aug 2010	11 March 2011
13	All Carriers to develop Consumer Awareness Plans to be filed with the CRTC (may be done collectively by the Telecommunications Alliance)		13 April 2010	25 March 2011
14	CNA prepares and issues media release (in coordination with Telecommunications Alliance)	CNA	13 April 2010	25 March 2011
15	CNA submits PL and RIP to NANPA	CNA	27 Aug 2010	25 March 2011
16	NANPA posts PL (within 2 weeks of receipt from CNA) (usually at least 12 months prior to Relief Date)	NANPA	25 March 2011	8 April 2011
17	Task Forces, Carriers and users implement relief	Task Forces TSPs Users	13 April 2010	25 March 2013
18	All Carriers implement consumer awareness activities	Carriers	25 March 2011	25 March 2013
19	All Carriers to notify all customers (including residence, business & special customers) of the new NPA	Carriers	25 March 2011	25 Sept 2011
20	Telcordia TRA database updates to add exchanges to NPA 365 (starts on the issue date of the PL and must be completed by 6 months prior to the Relief Date for the distributed overlay and in advance of the assignment of test codes)	Telcordia TRA	8 April 2011	25 Sept 2012
21	All Telecommunications Service Users (including Special Users 911 PSAPs, alarm companies, ISPs, paging companies, etc.) to implement changes to their telecom equipment & systems to accommodate the new NPA		13 April 2010	25 March 2013
22	Payphone Providers Reprogram Payphones	Payphone Providers	13 April 2010	25 March 2013
23	TSPs and database owners/operators to modify systems and industry databases	Database Owners	13 April 2010	25 March 2013
24	Operator Services & Directory Assistance Readiness	Carriers	13 April 2010	25 March 2013
25	Directory Publisher Readiness for overlays (ability to identify the NPA in telephone numbers in the directory published after the Overlay NPA is activated)	Directory Publishers	13 April 2010	25 March 2013
26	9-1-1 PSAP Systems and Databases Readiness	PSAPS	13 April 2010	25 March 2013
27	9-1-1 TSP Database & Network Readiness	TSPs	13 April 2010	25 March 2013
28	Integrated Service Control Point (ISCP) & Service Order Systems Readiness	Carriers	13 April 2010	25 March 2013

	ITEM	PRIME	START	END
29	Carriers to submit Progress Report #1 to NITF and CATF	Carriers	25 Sept 2011	9 Oct 2011
30	NITF and CATF develop & submit Progress Report #1 to RPC	NITF & CATF	9 Oct 2011	23 Oct 2011
31	RPC develops & submits Progress Report #1 to CISC/CRTC	RPC	23 Oct 2011	6 Nov 2011
32	Carriers to submit Progress Report #2 to NITF and CATF	Carriers	9 Nov 2012	23 Nov 2012
33	NITF and CATF develop & submit Progress Report #2 to RPC	NITF & CATF	23 Nov 2012	7 Dec 2012
34	RPC develops & submits Progress Report #2 to CISC/CRTC	RPC	7 Dec 2012	21 Dec 2012
35	Carriers apply for Test CO Codes in new NPA (no more than 6 months and no less than 66 days prior to the start date for testing (Section 7.16.4 Canadian RP GL)	TSPs	7 July 2012	2 Nov 2012
36	Develop Inter-Carrier Network Test Plans and prepare for testing (individual carriers to make arrangements in accordance with interconnection agreements)	NITF Carriers	27 Aug 2010	7 Jan 2013
37	All international and domestic Telecommunications Service Providers (TSPs) must activate the new NPA throughout their networks (starts on the publication of the PL and ends on the start date for testing)	TSPs	8 Apr 2011	7 Jan 2013
38	Inter-Carrier Testing Period (subject to Inter-Carrier Network Test Plans) (start about 3 months prior to Relief Date and should end about 1 month after the Relief Date)	NITF Carriers	7 Jan 2013	25 April 2013
39	Relief Date (earliest date when CO Codes in new NPA may be activated)			25 March 2013
40	Carriers submit Final Report to CATF and NITF	Carriers	25 March 2013	8 April 2013
41	Submission of NITF and CATF Final Report to RPC	NITF & CATF	8 April 2013	22 April 2013
42	RPC submits Final Report to CISC/CRTC	RPC	22 April 2013	6 May 2013
43	Carriers disconnect Test Codes & Numbers, and submit Part 1 form to return or request Test Codes		25 April 2013	25 May 2013



Bell Canada & Bell Mobility

**NPA 289/905 Relief
PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)
(Implementation of NPA Code 365 Overlay)
5 April 2013**

PROGRESS REPORT

Bell Canada & Bell Mobility (Bell) submit this Final Progress Report to the NITF with the understanding that it will be attached to the NITF Progress Report to the Relief Planning Committee (RPC).

This progress report provides an update on the status of activities to implement the new overlay NPA Code 365 in the Numbering Plan Area (NPA) currently served by NPA Codes 289 and 905.

Bell reports that all network activities have been successfully implemented in accordance with the schedule contained in the RIP. This includes the implementation of the new NPA Code 365 effective on 25 March 2013.

Test Numbers and CO Codes will be terminated by 24 May 2013.

Laurie Bowie
Manager – Network Planning
Bell Canada



April 5, 2013

ATTN: Ms. Laurie Bowie – Chair – NPA 905/289 NITF

RE: Final Progress Report for NITF for the 905/289 NPA RIP

Comwave Networks Inc (“Comwave”), submits this progress report to the NITF to provide an update on the status of its activities for the implementation of the new overlay NPA 365.

Comwave has ensured all the necessary activities for the implementation of the new overlay NPA 365 have been addressed and does not foresee any issues.

Sincerely,

Priyesh Modi
Sr. Project Manager

Priyesh Modi – Sr. Project Manager

61 Wildcat Road • Toronto • Ontario • M3J 2P5 • t 416.663.9700



Distributel Communications Limited
300 - 177 Nepean Street
Ottawa ON
K2P 0B4

April 1, 2013

**Final Progress Report to the NPA 289/905 Network
Implementation Task Force (NITF)**

Distributel Communications Limited (Distributel) submits this final progress report to the Network Implementation Task Force (NITF) to provide an update on the implementation of the new overlay NPA Code 365 for the region currently served by NPA Codes 289 and 905.

The new NPA 365 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Diane Dolan
Distributel Communications Limited



Execulink Telecom Inc.
Corporate Office
Box 130, Burgessville, ON N0J 1C0
1-877-EXECULINK | www.execulink.ca

April 5th 2013

**FINAL REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)
RE: NPA 289/905**

Execulink Telecom Inc. submit this final report to the Network Implementation Task Force (NITF) to provide an update on the implementations of the new overly NPA Code 365 for the region currently served by NPA Codes 289/905.

The new NPA 365 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Jeff Soetemans
Manager - Operations



Fibernetics Corporation
605 Boxwood Drive
Cambridge, Ontario
N3E 1A5

March 25, 2013

**Final Report to the Network Implementation Task Force (NITF)
Re: NPA 289/905 Relief Implementation Plan (RIP)**

Ms. Laurie Bowie,
Chair – NPA 289/905 NITF

Fibernetics Corporation has completed all applicable activities as contained in the schedule for the NITF RIP for NPA 289/905.

Sincerely,

Mr. Rick Schleihauf

Rick Schleihauf
VP Regulatory Affairs and Carrier Relations
Fibernetics Corporation
605 Boxwood Dr
Cambridge, ON N3E 1A5
Ph. 519.489.6700 x.629
Fx. 519.772.5014
rschleihauf@fibernetics.ca
www.fibernetics.ca



March 28, 2013

Laurie Bowie
Network Planning
Bell Canada
100 Dundas Street, Floor 4G
London, ON N6A 5B6

Re: Status Report on progress of Implementation of Relief for NPA 289/905

Globalive Wireless Management Corp., doing business as WIND Mobile ("WIND") submits to the NTF that it is following the schedule contained Relief Planning Plan (RIP) for NPA 365. WIND further advises that it expects to continue to satisfy the remaining applicable dates and has no concerns to identify at this time.

Yours truly,

A handwritten signature in cursive script, appearing to read "Ed Antecol".

Edward Antecol
VICE PRESIDENT, REGULATORY AND CARRIER RELATIONS

Globalive Wireless Management Corp.
207 Queens Quay West, Suite 710
Toronto, ON M5J 1A7
cantocol@windmobile.ca
Tel: 416.649.1277 Fax: 866.247.1890



**PROGRESS REPORT
TO THE NETWORK IMPLEMENTATION TASK FORCE
(NITF)**

NPA 289/905

Mar 25th, 2013

PROGRESS REPORT

Iristel Inc reports that followed and follows the schedule contained in the NPA 289/905 Relief Implementation Plan (RIP) and implements all the network changes required.

Respectfully,

A handwritten signature in black ink that reads "Sandu".



DIANA SANDU

Regulatory Affairs

T: +1-416-800-0029

F: +1-647-977-1049

regulatory@iristel.ca

www.iristel.com, www.iristel.ca

675 COCHRANE DRIVE | 6TH FLOOR, EAST TOWER | MARKHAM, ONT L3R 0B8 CANADA
p. +1 (416) 800-4747 | f. +1 (416) 800-7931 | WWW.IRISTEL.COM



**PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE
(NITF)
NPAs 289/905**

MTS / Allstream submits this final progress report to the NITF to provide an update on the status of its activities to implement new NPA Overlay 365 in the current 289/905 area.

MTS / Allstream is following the schedule in the Relief Implementation Plans (RIPs) for NPA 289/905. Test numbers were implemented in the network by January 7 2013.

MTS / Allstream further advises that the completion of activities will take place between April 24 2013 and May 24 2013 with the removal of the test numbers as per schedule in the RIP. All other network activities have been completed

Kevin McGouran
MTS / Allstream



Public Mobile Inc
1920 Yonge St, Suite 400
Toronto, ON
M4S 3E2

April 5, 2013

Final Progress Report to the NPA 289/905 Network Implementation Task Force (NITF)

Public Mobile Inc submits this final progress report to the Network Implementation Task Force (NITF) to provide an update on the implementation of the new overlay NPA Code 365 for the region currently served by NPA Codes 289/905.

The new NPA 365 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

A handwritten signature in blue ink that reads "Anthony L. McCarthy".

Tony McCarthy

Inter-Carrier Operations
C. 416.317.8984 F. 416.486.3269



April 5th, 2013

PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)

NPA 289/905

Rogers submits this progress report to the NITF to provide an update on the status of its activities to implement the new overlay NPA 365.

Rogers has completed the required activities part of the Relief Implementation Plan (RIPs) for NPA 289/905. The Company advises that all activities were implemented in accordance with the described schedule of NITF activities identified in the Relief Implementation Plans.

Prepared by – Jean Michel Dupuis, Public Services Coordinator



April 8, 2013

FINAL PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)

NPA 289/905 Relief

(Implementation of new NPA 365 as a Distributed Overlay on NPA 289/905)

PROGRESS REPORT

TELUS (TELUS Mobility and TELUS Integrated Communications) submit this progress report to the NITF to provide an update on the status of activities to implement new NPA Code 365 in the Numbering Plan Area (NPA) currently served by NPA Codes 289 and 905.

TELUS reports that all required network implementation activities have been successfully completed in accordance with the schedule identified in the Relief Implementation Plan (RIP) and new NPA Code 365 was implemented successfully in TELUS network as of 25 March 2013.

Olena Bilozerska
TELUS
Network Planning Manager